Fire Alarm System
Record of Completion

Name of Protected Property: *Warren Armory*
Address: *104 Market Street*
Representative of Protected Property (name/phone): *Gerald Sciamacco*
Authority Having Jurisdiction: *Warren Fire Department*
Address/Phone Number: *1 Joyce Street Warren, RI 02885/245-7600*

	Organization Name/Phone	*Representative Name/Phone*
Installer	*FSSG*	*Lisa Brady/401-723-7301*
Supplier	*Same as above*	*Same as above*
Service Organization:	*FSSG*	*Same as above*

Location of Record (As-Built) Drawings: *Manager's Office*
Location of Owners Manuals: *Manager's Office*
Location of Test Reports: *Manager's Office*
A contract for test and inspection in accordance with NFPA standard(s) No(s). *72* **dated***2006* **is in effect.**
Contract No(s): _____ **Effective date:** *N/A* **Expiration date:** *N/A*

System Software
(a) Operating System Software Revision Level(s): *4.0*
(b) Application Software Revision Level(s): *4.0*
(c) Revision Completed by: *N/A* **(name)** *N/A* **(firm)**

1. Type(s) of System or Service

☐ **NFPA 72, Chapter 6 -- Local**
If alarm is transmitted to location(s) off premises, list where received:
_____

☐ **NFPA 72, Chapter 8 -- Remote Station**
Telephone numbers of the organization receiving alarm:
Alarm: _____
Supervisory: _____
Trouble: _____
If alarms are retransmitted to public fire service communications center or others, indicate location and telephone number of the organization receiving alarm: _____
_____
Indicate how alarm is retransmitted: _____

☐ **NFPA 72, Chapter 8 -- Proprietary**
Telephone numbers of the organization receiving alarm:
Alarm: _____
Supervisory: _____
Trouble: _____
If alarms are retransmitted to public fire service communications center or others, indicate location and telephone number of the organization receiving alarm: _____
_____
Indicate how alarm is retransmitted: _____

☒ **NFPA 72, Chapter 8 - Central Station**
The Prime Contractor: *Warren Fire Department*
Central Station Location: _____

Means of transmission of signals from the protected premises to the central station:

☐ McCulloh ☐ Multiplex ☐ One-Way Radio
☐ Digital Alarm Communicator ☐ Two-Way Radio ☐ Others

Means of transmission of alarms to the public fire service communications center:
(a) _____
(b) _____
System Location: _

☐ NFPA 72, Chapter 9 -- Auxiliary
Indicate type of connection:Local energy: ☐ Shunt: ☐ Parallel telephone: ☐
Location and telephone number for receipt of signals:

2. Record of System Installation

(Fill out after installation is complete and wiring checked for opens, shorts, ground faults, and improper branching, but prior to conducting operational acceptance tests.)
This system has been installed in accordance with the NFPA standards as shown below, was inspected by *Marc Remy* **on** *10/15/10* **,includes the devices shown below, and has been in service since** *10/15/10*

☒ NFPA 72, Chapters 1☒ 2☒ 3 ☒4☒ 5☒ 6☒ 7 ☒ 8 ☒ 9☐ 10 ☒ 11 ☐ (check all that apply)
☒ NFPA 70, National Electrical Code, Article 760
☒ Manufacturer's Instructions
☒ Other (specify): *Rhode Island Uniform Fire Code*

Signed: _____ Date: *10/15/10*
Organization: *FSSG*

3. Record of System Operation

Documentation in accordance with Inspection Testing Form, Figure 10.6.2.3 is attached.
All operational features and functions of this system were tested by*Marc Remy*
on *10/15/10* **, and found to be operating properly in accordance with the requirements of:**

☒ NFPA 72, Chapters 1☒ 2☒ 3 ☒4☒ 5☒ 6☒ 7 ☒ 8 ☒ 9☐ 10 ☒ 11 ☐ (check all that apply)
☒ NFPA 70, National Electrical Code, Article 760
☒ Manufacturer's Instructions
☒ Other (specify): *Rhode Island Uniform Fire Code*

Signed: _____ Date: *10/15/10*
Organization: *FSSG*

4. Signaling Line Circuits

Quantity and Style (see NFPA 72, Table 3-6) of signaling line circuits connected to system:
Quantity: 1 Style: SLC CLASS A, STYLE 7

5. Alarm-Initiating Devices and Circuits

Quantity and class of initiating device circuits(see NFPA 72, Table 6.5):
Quantity: 0 : IDC CLASS A, STYLE D

MANUAL
(a) Manual Stations: Noncoded *3* Transmitters *0* Coded *0* Addressable *3*
(b) Combination Manual Fire Alarm and Guard's Tour Coded Stations _____.

AUTOMATIC
Coverage: Complete: ☒ Partial: ☐
Selective: ☐ Nonrequired: ☐

(a) Smoke Detectors *1* Ion *0* Photo *1* Addressable *1*
(b) Duct Detectors *0* Ion *0* Photo *0* Addressable *0*
(c) Heat Detectors *18* FT *1* RR *0* FT/RR *17* RC *0* Addressable *18*
(d) Sprinkler Waterflow Indicators: Transmitters*0* Noncoded *6* Coded *0* Addressable *0*
(e) Other (list): _____

6. Supervisory Signal-Initiating Devices and Circuits (use blanks to indicate quantity of devices)

GUARD'S TOUR
(a) *0* Coded Stations
(b) *0* Noncoded Stations
(c) *0* Compulsory Guard Tour System Comprised of 0 Transmitter Stations and Intermediate Stations
NOTE: Combination devices recorded under 5(b) and 6(a).

SPRINKLER SYSTEM
Check if provided
(a) ☐ Valve Supervisory
(b) ☐ Building Temperature Points
(c) ☐ Site Water Temperature Points
(d) ☐ Site Water Supply Level Points
Electric Fire Pump:
(e) ☐ Fire Pump Power
(f) ☐ Fire Pump Running
(g) ☐ Phase Reversal
Engine-Driven Fire Pump:
(h) ☐ Selector in Auto Position
(i) ☐ Engine or Control Panel Trouble
(j) ☐ Fire Pump Running

Engine-Driven Generator:
(a) ☐ Selector in Auto Position
(b) ☐ Control Panel Trouble
(c) ☐ Transfer Switches
(d) ☐ Engine Running

Other Supervisory Function(s) (specify): _____
1) Hood Suppression
_____

7. Annunciator(s)

Number: *0* Type: _ Location: _____

8. Alarm Notification Appliances and Circuits

NFPA 72, Chapter 3 Emergency Voice/Alarm Service
Quantity of voice/alarm channels: *0* Single: *0* Multiple: *0*
Quantity of speakers installed: *0* Quantity of speaker zones: *0*
Quantity of telephones or telephone jacks included in system: *0*
Quantity and the class of notification appliance circuits connected to system (see NFPA 72, Table 6.7)

Quantity: 0 : IDC CLASS A, STYLE D

Types and quantities of alarm indicating appliances installed:
(a) Bells *0* With Visible *0*
(b) Speakers *0* With Visible *0*
(c) Horns *9* With Visible *9*
(d) Chimes *0* With Visible *0*
(e) *0* Other: *0* With Visible *0*
(f) Visible appliances without Audible *4*

8. System Power Supplies

(a) Fire Alarm Control Panel: Nominal Voltage: *120VAC* Current Rating: *20AMP*
Overcurrent Protection: Type: *BREAKER* Current Rating: *20AMP*
Location: *ELECTRIC RM*
(b) Secondary (Standby):
Storage Battery: *12* Amp-Hour Rating *12*

Calculated capacity to drive system, in hours: ☐ 24 ☒ 60
Engine-driven generator dedicated to fire alarm system: *N/A*
Location of fuel storage: *N/A*
(c) Emergency system used as backup to Primary Power Supply: *N/A*
Emergency System described in NFPA 70, Article 700: *N/A*

10. Comments:

Frequency of routine tests and inspections, if other than in accordance with the referenced NFPA standards(s): _____
System deviations from the referenced NFPA standard(s) are: _____

Marc W. Remy INSTALLER 10-15-10
(signed) for installation contractor/supplier (title) (date)

_____
(signed) for alarm service company (title) (date)

_____
(signed) for central station (title) (date)

Upon completion of the system(s) satisfactory test(s) witnessed (if required by the authority having jurisdiction): C. Gabelli Fire Chief 10/15/10
(signed) representative of the authority having jurisdiction (title) (date)