Plan Review
Warren Fire Department

Site Name:

104 Market Street
Warren, RI 02885

Intent:

To install a new Addressable Automatic Fire Alarm Systems in the above property

Building Size: Roughly 12,898 Sq. Ft.
Floors: 1 Floor
Occupancy: Assembly
Sprinkled: No
Property Contact Info: Gerald Sciamacco (275-4668)

Sequence of Operation:

The newly installed Fire Alarm Equipment will operate as a 'General Evacuation' type system. Upon activation of any Pull Stations, System Smoke Detectors or Heat Detectors all notification devices will activate. The Radiobox will also be tripped to signal the local fire department.

Equipment Locations:

See attached drawings and documentation.

Battery Calculations:

See attached drawings and documentation.

Wiring:

All Initiating wiring with be done Class A Style 6. All notification Wiring will be done Class A Style Z per NPFA 72.

.

EQUIPMENT LIST

MODEL#	DESCRIPTION		Quantity Ordered
MS-9050UD	Firelite Addressable panel	(O)	1
H355R	Firelite Addressable Heat Detector 135R	(O)	18
H355HT	Firelite Addressable Heat Detector 190FT	(O)	1
SD-355	Firelite Addressable Smoke	(O)	1
I300	Firelite Addressable Isolation Module	(O)	3
BG-12LX	Firelite Addressable Pull Station	(O)	3
MMF-300	Addressable Monitor Mod, CI "A"	(O)	1
PC2R	Ceiling Multi Candela Horn/Strobe Red	(O)	5
SCR	Ceiling Strobe Only, Mulit-Candela, Red	(O)	4
P2R	Multi Candela Horn/Strobe Red	(O)	4
MBB-2	NEMA box - holds 2 multi-mods	(O)	1
CRF-300-6	Firelite Addressable Relay Board	(O)	1
PS-12120	12v 12ah Batteries	(O)	2
	* Sigcom Radiobox	(O)	1
	Knox Box	(O)	1

*** Corrected Equipment list changed from Keltron to Sigcom Radiobox**