FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	48	79

STAGE 1 CONSTRUCTION SEQUENCING:

1. CLOSE TAUNTON AVENUE ON-RAMP TO I-195 WB AND IMPLEMENT DETOUR PLAN.
2. OPEN THE PREVIOUSLY CONSTRUCTED (PRE-STAGE 1), REALIGNED, VMP ON-RAMP TO I-95 WB, TO TRAFFIC.
3. CLOSE THE RIGHT SHOULDER ALONG I-195 WB, EAST OF THE BRIDGE, AND CONSTRUCT PORTION OF THE PROPOSED I-195 WB OFF-RAMP TO WATERFRONT DRIVE.
4. CLOSE THE NORTHERN MOST LANE ALONG I-195 WB, ON THE BRIDGE AND PERFORM REHABILITATION WORK ON WASHINGTON BRIDGE NO. 700.
5. CONSTRUCT NEW WATERFRONT DRIVE OFF-RAMP BRIDGE NO. 126701.
6. PERFORM REHABILITATION WORK ON THE EASTERN HALF OF THE I-195 WB OFF-RAMP TO GANO STREET. KEEP THE WESTERN HALF OF THE OFF-RAMP OPEN TO TRAFFIC.
7. CONSTRUCT THE NEW GANO STREET ON-RAMP BRIDGE NO. 126601 TO I-195 WB.

GENERAL NOTES:

1. ALL TEMPORARY TRAFFIC CONTROL SET-UPS AND DEVICES AND THEIR INSTALLATION, MAINTENANCE, AND REMOVAL SHALL CONFORM TO THE 2009 EDITION OF THE "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES" (MUTCD) WITH ALL REVISIONS, AND THE LATEST EDITION OF THE "RIDOT STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION" WITH ALL REVISIONS.
2. MINIMUM LANE WIDTH IS TO BE 11 FEET UNLESS OTHERWISE SHOWN. MINIMUM LANE WIDTH TO BE MEASURED FROM THE EDGE OF THE CHANNELIZATION DEVICES.
3. SEE RHODE ISLAND STANDARD 27.1.1 FOR SIGN DIMENSIONS AND PLACEMENT FOR WORK ZONE TRAFFIC FINES SIGN.
4. ALL TEMPORARY WARNING SIGNS SHALL HAVE BLACK LEGEND AND BORDER ON ORANGE BACKGROUND AND SHALL BE INSTALLED ACCORDING TO RHODE ISLAND STANDARDS 24.3.0 AND 29.1.0.

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 48
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4
PROVIDENCE
EAST PROVIDENCE
RHODE ISLAND

STAGE 1
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 1 OF 5

57T-10_V4_MPT_1.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	49	79

AECOM

RHODE ISLAND DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	49
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10

I-195 WASHINGTON NORTH PHASE 2

VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 1

MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 2 OF 5

57T-10_V4_MPT_1.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	50	79

AECOM

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	50
OF:	79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 1
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 3 OF 5

57T-10_V4_MPT_1.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	51	79

AECOM

RHODE ISLAND DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 51
OF: 79

SCALE: 1"=40'

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4
PROVIDENCE EAST PROVIDENCE
RHODE ISLAND

STAGE 1
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 4 OF 5

57T-10_V4_MPT_1.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	52	79

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 52
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 1
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 5 OF 5

57T-10_V4_MPT_1.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	53	79

STAGE 1B CONSTRUCTION SEQUENCING:

1. KEEP TAUNTON AVENUE ON-RAMP TO I-195 WB CLOSED TO TRAFFIC.
2. KEEP THE NORTHERN MOST LANE ALONG I-195 WB CLOSED, ON THE BRIDGE AND CONTINUE REHABILITATION WORK ON WASHINGTON BRIDGE NO. 700.
3. CONTINUE CONSTRUCTING THE NEW WATERFRONT DRIVE OFF-RAMP BRIDGE NO. 126701.
4. CLOSE THE I-195 WB OFF-RAMP TO GANO STREET AND IMPLEMENT DETOUR PLAN. PERFORM REHABILITATION WORK ON THE REMAINING AREAS OF THE I-195 WB OFF-RAMP TO GANO STREET.
5. CONTINUE CONSTRUCTING THE NEW GANO STREET ON-RAMP BRIDGE NO. 126601 TO I-195 WB.

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 53
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE
RHODE ISLAND

STAGE 1B (SHORT TERM)
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 1 OF 1

57T-10_V4_MPT_1.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	54	79

STAGE 2 CONSTRUCTION SEQUENCING:

1. OPEN TAUNTON AVENUE ON-RAMP TO I-195 WB, TO TRAFFIC. IMPLEMENT STOP-CONTROLLED CONDITIONS ALONG TAUNTON AVENUE ON-RAMP APPROACH AT THE MERGE WITH VMP ON-RAMP.
2. CONTINUE CONSTRUCTING THE NEW WATERFRONT DRIVE OFF-RAMP AND BRIDGE NO. 126701.
3. CLOSE THE NORTHERN SECOND MOST LANE ALONG I-195 WB, ON THE BRIDGE AND CONTINUE REHABILITATION WORK ON WASHINGTON BRIDGE NO. 700.
4. OPEN THE REHABILITATED I-195 WB OFF-RAMP TO GANO STREET, TO TRAFFIC.
5. OPEN THE NEW GANO STREET ON-RAMP BRIDGE NO. 126601 TO I-195 WB, TO TRAFFIC AND DEMOLISH THE EXISTING GANO STREET ON-RAMP.

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 54
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 2
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 1 OF 5

57T-10_V4_MPT_2.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	55	79

AECOM

RHODE ISLAND DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	55
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10

I-195 WASHINGTON NORTH PHASE 2

VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 2

MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 2 OF 5

57T-10_V4_MPT_2.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	56	79

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	56
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 2
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 3 OF 5

57T-10_V4_MPT_2.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	57	79

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 57
OF: 79

SCALE: 1"=40'

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 2
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 4 OF 5

57T-10_V4_MPT_2.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	58	79

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	58
OF:	79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 2
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 5 OF 5

57T-10_V4_MPT_2.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	59	79

STAGE 3 CONSTRUCTION SEQUENCING:

1. REALIGN I-195 WB RIGHT LANE TO THE NORTH, EAST OF THE BRIDGE.
2. OPEN THE NEW WATERFRONT DRIVE OFF-RAMP BRIDGE NO. 126701 TO TRAFFIC.
3. CLOSE THE CENTER LANE ALONG I-195 WB, ON THE BRIDGE AND CONTINUE REHABILITATION WORK ON WASHINGTON BRIDGE NO. 700.

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 59
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 3
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 1 OF 5

57T-10_V4_MPT_3.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	60	79

AECOM

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	60
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 3
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 2 OF 5

57T-10_V4_MPT_3.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	61	79

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	61
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 3
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 3 OF 5

57T-10_V4_MPT_3.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	62	79

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	62
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 3
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 4 OF 5

57T-10_V4_MPT_3.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	63	79

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	63
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 3
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 5 OF 5

57T-10_V4_MPT_3.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	64	79

STAGE 4 CONSTRUCTION SEQUENCING:

1. REALIGN I-195 WB CENTER AND RIGHT LANES TO THE NORTH, EAST OF THE BRIDGE.
2. CLOSE THE SOUTHERN SECOND MOST LANE ALONG I-195 WB, ON THE BRIDGE AND CONTINUE REHABILITATION WORK ON WASHINGTON BRIDGE NO. 700.

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 64
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 4
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 1 OF 5

57T-10_V4_MPT_4.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	65	79

AECOM

RHODE ISLAND DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	65
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10

I-195 WASHINGTON NORTH PHASE 2

VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 4

MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 2 OF 5

57T-10_V4_MPT_4.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	66	79

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	66
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10

I-195 WASHINGTON NORTH PHASE 2

VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 4

MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 3 OF 5

57T-10_V4_MPT_4.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	67	79

AECOM

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 67
OF: 79

SCALE: 1"=40'

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4
PROVIDENCE
EAST PROVIDENCE
RHODE ISLAND

STAGE 4
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 4 OF 5

57T-10_V4_MPT_4.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	68	79

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 68
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 4
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 5 OF 5

57T-10_V4_MPT_4.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	69	79

STAGE 5 CONSTRUCTION SEQUENCING:

1. REALIGN ALL THREE I-195 WB LANES TO THE NORTH, EAST OF THE BRIDGE.
2. CLOSE THE SOUTHERN MOST LANE ALONG I-195 WB, ON THE BRIDGE AND CONTINUE REHABILITATION WORK ON WASHINGTON BRIDGE NO. 700.
3. CLOSE I-195 EB AND WB LEFT SHOULDERS, EAST AND WEST OF THE BRIDGE AND RECONSTRUCT THE MEDIAN BARRIERS.

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 69
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE
RHODE ISLAND

STAGE 5
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 1 OF 7

57T-10_V4_MPT_5.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	70	79

AECOM

RHODE ISLAND DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	70
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10

I-195 WASHINGTON NORTH PHASE 2

VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 5

MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 2 OF 7

57T-10_V4_MPT_5.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	71	79

LEGEND:

- WORK ZONE
- TEMPORARY BARRIER
- DIRECTION OF TRAVEL
- SIGN
- TEMPORARY IMPACT ATTENUATOR

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	71
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 5
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 3 OF 7

57T-10_V4_MPT_5.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	72	79

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	72
OF:	79

SCALE: 1"=40'

GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

STAGE 5
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 4 OF 7

57T-10_V4_MPT_5.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	73	79

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 73
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4
PROVIDENCE
EAST PROVIDENCE
RHODE ISLAND

STAGE 5
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 5 OF 7

57T-10_V4_MPT_5.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	74	79

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 74
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4
PROVIDENCE
EAST PROVIDENCE
RHODE ISLAND

STAGE 5
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 6 OF 7

57T-10_V4_MPT_5.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	75	79

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 75
OF: 79

SCALE: 1"=40'
GRAPHIC SCALE

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4
PROVIDENCE
EAST PROVIDENCE
RHODE ISLAND

STAGE 5
MAINTENANCE AND PROTECTION OF TRAFFIC PLAN - 7 OF 7

57T-10_V4_MPT_5.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	76	79

NOTES:

1. IMPLEMENT THIS TEMPORARY DETOUR PLAN TO REROUTE TAUNTON AVENUE ON-RAMP TRAFFIC TO I-195 WESTBOUND.

0 250 500 750 1000

SCALE: 1" = 250'

TAUNTON AVENUE ON-RAMP
TO I-195 WESTBOUND

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY:	KM
CHECKED BY:	KA
DATE:	05/07/2020
SHEET:	76
OF:	79

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

DETOUR PLAN - 1 OF 4

57T-10_V4_DETOURS.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	77	79

NOTES:

1. IMPLEMENT THIS TEMPORARY DETOUR PLAN TO REROUTE VETERANS MEMORIAL PARKWAY TRAFFIC TO I-195 WESTBOUND.

0 500 1000 1500 2000

SCALE: 1" = 500'

VETERAN'S MEMORIAL PARKWAY ON-RAMP
ON-RAMP TO I-195 WESTBOUND (1 OF 2)

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 77
OF: 79

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

DETOUR PLAN - 2 OF 4

57T-10_V4_DETOURS.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	78	79

NOTES:

1. IMPLEMENT THIS TEMPORARY DETOUR PLAN TO REROUTE VETERANS MEMORIAL PARKWAY TRAFFIC TO I-195 WESTBOUND.

0 150 300 450 600

SCALE: 1" = 150'

VETERAN'S MEMORIAL PARKWAY ON-RAMP
ON-RAMP TO I-195 WESTBOUND (2 OF 2)

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 78
OF: 79

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

DETOUR PLAN - 3 OF 4

57T-10_V4_DETOURS.DWG

FED. ROAD DIV. NO.	STATE	FEDERAL AID PROJECT NO.	FISCAL YEAR	SHEET NO.	TOTAL SHEETS
01	RI	BHO-0700-005	2020	79	79

NOTES:

1. IMPLEMENT THIS TEMPORARY DETOUR PLAN TO REROUTE I-195 WESTBOUND OFF-RAMO TRAFFIC TO GANO STREET.

0 150 300 450 600

SCALE: 1" = 150'

I-195 WESTBOUND OFF-RAMP
TO GANO STREET

AECOM

RI DOT

RHODE ISLAND
DEPARTMENT OF TRANSPORTATION

DESIGNED BY: KM
CHECKED BY: KA
DATE: 05/07/2020
SHEET: 79
OF: 79

REVISIONS			REVISIONS		
NO.	DATE	BY	NO.	DATE	BY

BRIDGE GROUP 57T-10
I-195 WASHINGTON NORTH PHASE 2
VOLUME: 4

PROVIDENCE
EAST PROVIDENCE

RHODE ISLAND

DETOUR PLAN - 4 OF 4

57T-10_V4_DETOURS.DWG